

## Swimming Pool Construction — Project Schedule (Excavation to Handover)

*Project: Residential Swimming Pool, Deck, Seating Zone & Restroom/Steam Room Block*

|                       |             |  |                        |             |  |                                  |    |
|-----------------------|-------------|--|------------------------|-------------|--|----------------------------------|----|
| <b>Project Start:</b> | 25-May-2026 |  | <b>Project Finish:</b> | 07-Aug-2026 |  | <b>Duration (calendar days):</b> | 75 |
|-----------------------|-------------|--|------------------------|-------------|--|----------------------------------|----|

| ID | Phase                                      | Task                                               | Duration (days) | Predecessor(s) | Start Date | End Date   | Status      |
|----|--------------------------------------------|----------------------------------------------------|-----------------|----------------|------------|------------|-------------|
| 1  | <b>1. Pre-Construction</b>                 | Mobilization & Site Setup                          | 2               | —              | 25-05-2026 | 26-05-2026 | Not Started |
| 2  | <b>1. Pre-Construction</b>                 | Survey, Layout & Marking                           | 1               | 1              | 27-05-2026 | 27-05-2026 | Not Started |
| 3  | <b>2. Earthwork &amp; Excavation</b>       | Excavation - Pool & Deck Area                      | 6               | 2              | 28-05-2026 | 03-06-2026 | Not Started |
| 4  | <b>2. Earthwork &amp; Excavation</b>       | Excavation - Restroom/Shower Block                 | 3               | 2              | 28-05-2026 | 30-05-2026 | Not Started |
| 5  | <b>2. Earthwork &amp; Excavation</b>       | Sub-base Preparation & Compaction (Pool)           | 2               | 3              | 04-06-2026 | 05-06-2026 | Not Started |
| 6  | <b>2. Earthwork &amp; Excavation</b>       | Anti-Termite Treatment & Backfill (Restroom Block) | 2               | 4              | 01-06-2026 | 02-06-2026 | Not Started |
| 7  | <b>3. Structural Work</b>                  | PCC Base - Pool Shell                              | 2               | 5              | 06-06-2026 | 08-06-2026 | Not Started |
| 8  | <b>3. Structural Work</b>                  | Foundation & Footing - Restroom Block              | 4               | 6              | 03-06-2026 | 06-06-2026 | Not Started |
| 9  | <b>3. Structural Work</b>                  | Reinforcement (Steel Fixing) - Pool Shell          | 4               | 7              | 09-06-2026 | 12-06-2026 | Not Started |
| 10 | <b>3. Structural Work</b>                  | Shuttering / Formwork - Pool Shell                 | 3               | 9              | 13-06-2026 | 16-06-2026 | Not Started |
| 11 | <b>3. Structural Work</b>                  | Concrete Pouring / Shotcrete - Pool Shell          | 5               | 10             | 17-06-2026 | 22-06-2026 | Not Started |
| 12 | <b>3. Structural Work</b>                  | Curing - Pool Shell                                | 7               | 11             | 23-06-2026 | 30-06-2026 | Not Started |
| 13 | <b>3. Structural Work</b>                  | Superstructure Walls - Restroom & Shower Block     | 6               | 8              | 08-06-2026 | 13-06-2026 | Not Started |
| 14 | <b>3. Structural Work</b>                  | Steam Room Structure & Insulation                  | 5               | 13             | 15-06-2026 | 19-06-2026 | Not Started |
| 15 | <b>3. Structural Work</b>                  | Roofing - Restroom & Shower Block                  | 4               | 13             | 15-06-2026 | 18-06-2026 | Not Started |
| 16 | <b>4. MEP Rough-In</b>                     | Underground Plumbing - Pool Circulation Lines      | 4               | 7              | 09-06-2026 | 12-06-2026 | Not Started |
| 17 | <b>4. MEP Rough-In</b>                     | Underground Electrical Conduiting                  | 3               | 7              | 09-06-2026 | 11-06-2026 | Not Started |
| 18 | <b>4. MEP Rough-In</b>                     | Electrical First Fix - Restroom & Steam Room       | 4               | 15             | 19-06-2026 | 23-06-2026 | Not Started |
| 19 | <b>4. MEP Rough-In</b>                     | Plumbing Fixture Rough-In - Restrooms              | 3               | 15             | 19-06-2026 | 22-06-2026 | Not Started |
| 20 | <b>5. Waterproofing &amp; Plastering</b>   | Waterproofing - Pool Shell                         | 3               | 12             | 01-07-2026 | 03-07-2026 | Not Started |
| 21 | <b>5. Waterproofing &amp; Plastering</b>   | Waterproofing - Steam Room                         | 2               | 14             | 20-06-2026 | 22-06-2026 | Not Started |
| 22 | <b>5. Waterproofing &amp; Plastering</b>   | Waterproofing - Restroom/Shower Floors             | 2               | 15             | 19-06-2026 | 20-06-2026 | Not Started |
| 23 | <b>5. Waterproofing &amp; Plastering</b>   | Plastering - Restroom & Shower Walls               | 5               | 22             | 22-06-2026 | 26-06-2026 | Not Started |
| 24 | <b>5. Waterproofing &amp; Plastering</b>   | MEP Installation - Filtration Pump Room & Heater   | 5               | 20             | 04-07-2026 | 09-07-2026 | Not Started |
| 25 | <b>6. Tiling &amp; Finishing</b>           | Tiling - Pool Shell (Waterline & Floor)            | 8               | 24             | 10-07-2026 | 18-07-2026 | Not Started |
| 26 | <b>6. Tiling &amp; Finishing</b>           | Coping Installation (Pool Edge)                    | 3               | 25             | 20-07-2026 | 22-07-2026 | Not Started |
| 27 | <b>6. Tiling &amp; Finishing</b>           | Tiling - Deck Area                                 | 6               | 20             | 04-07-2026 | 10-07-2026 | Not Started |
| 28 | <b>6. Tiling &amp; Finishing</b>           | Tiling - Restrooms & Shower Rooms                  | 5               | 23             | 27-06-2026 | 02-07-2026 | Not Started |
| 29 | <b>6. Tiling &amp; Finishing</b>           | Tiling - Steam Room                                | 4               | 21             | 23-06-2026 | 26-06-2026 | Not Started |
| 30 | <b>6. Tiling &amp; Finishing</b>           | Sanitary Fixture Installation - Restrooms          | 3               | 28             | 03-07-2026 | 06-07-2026 | Not Started |
| 31 | <b>6. Tiling &amp; Finishing</b>           | Shower Fittings & Steam Generator Installation     | 3               | 29             | 27-06-2026 | 30-06-2026 | Not Started |
| 32 | <b>6. Tiling &amp; Finishing</b>           | Electrical Final Fix & Lighting                    | 3               | 30, 31         | 07-07-2026 | 09-07-2026 | Not Started |
| 33 | <b>6. Tiling &amp; Finishing</b>           | Seating Zone Furniture & Umbrella Installation     | 2               | 27             | 11-07-2026 | 13-07-2026 | Not Started |
| 34 | <b>7. Grouting, Testing &amp; Handover</b> | Grouting - Pool Tiles & Coping                     | 2               | 26             | 23-07-2026 | 24-07-2026 | Not Started |
| 35 | <b>7. Grouting, Testing &amp; Handover</b> | Grouting - Deck & Restroom Tiles                   | 2               | 27, 28         | 11-07-2026 | 13-07-2026 | Not Started |

|    |                                            |                                        |   |                |            |            |             |
|----|--------------------------------------------|----------------------------------------|---|----------------|------------|------------|-------------|
| 36 | <b>7. Grouting, Testing &amp; Handover</b> | Pool Filling & Water Balancing         | 2 | 34             | 25-07-2026 | 27-07-2026 | Not Started |
| 37 | <b>7. Grouting, Testing &amp; Handover</b> | Filtration & Heating System Testing    | 3 | 24, 36         | 28-07-2026 | 30-07-2026 | Not Started |
| 38 | <b>7. Grouting, Testing &amp; Handover</b> | Steam Room Commissioning               | 2 | 31             | 01-07-2026 | 02-07-2026 | Not Started |
| 39 | <b>7. Grouting, Testing &amp; Handover</b> | Final MEP & Electrical Testing         | 2 | 32, 37         | 31-07-2026 | 01-08-2026 | Not Started |
| 40 | <b>7. Grouting, Testing &amp; Handover</b> | Deep Cleaning - Pool, Deck & Restrooms | 2 | 35, 39, 38, 33 | 03-08-2026 | 04-08-2026 | Not Started |
| 41 | <b>7. Grouting, Testing &amp; Handover</b> | Snag List Review & Touch-Up            | 2 | 40             | 05-08-2026 | 06-08-2026 | Not Started |
| 42 | <b>7. Grouting, Testing &amp; Handover</b> | Final Walkthrough & Handover           | 1 | 41             | 07-08-2026 | 07-08-2026 | Not Started |